招　請

資料提供招請に関する公表

次のとおり物品の導入を予定していますので、当該導入に関して資料等の提供を招請します。

平成26年８月１日

国立大学法人筑波大学

財務担当副学長　吉川　　晃

◎調達機関番号　415　◎所在地番号　08

○第２号

１　調達内容

⑴　品目分類番号　26

⑵　導入計画物品及び数量　筑波大学本部アネックス棟（仮称）プレハブ賃貸借　一式

⑶　調達方法　借入

⑷　導入予定時期　平成27年度11月以降

⑸　調達に必要とされる基本的な要求要件

Ａ　人的資源の効果的な再配置（一元化）、本部機能強化・危機管理体制強化・本部棟の狭隘化に係る業務スペースを確保すること。

Ｂ　本部アネックス棟（仮称）

ａ　構造　軽量鉄骨によるプレハブ構造とする。

ｂ　階数　２階建て

ｃ　建物規模　延面積　2,000㎡以下とする。

ｄ　諸室については、次のとおりとする。室名の後の人数は、使用者人数を示し、また面積は、参考数値を示しており、この面積以上となるよう各部屋を配置する。

①　新総合事務センター１（事務室）(12人)　53㎡

②　新総合事務センター２（印刷部門）　53㎡

上記、センター１、２は、隣り合わせで配置し、室内は行き来できるようドアを設ける。なお、車椅子使用者が執務可能な配置とする。

③　新総合事務センター３（契約業務）(57人)　250㎡

④　新総合事務センター(倉庫)　30㎡

⑤　会議室１(16人)　53㎡

⑥　会議室２(16人)　53㎡

⑦　会議室３(16人)　53㎡

⑧　会議室４(16人)　53㎡

第１会議室は、非常時に危機管理室となるため、通信機能、ネット環境、非常用電源等を集約できるスペースとする。会議室は、最低３室は連続して配置し、部屋間の仕切りは移動間仕切壁とする。

⑨　施設部（事務室)(62人)　690㎡

１室又は２、３室に分けて配置することも可能とする。

⑩　施設部(倉庫)　90㎡

倉庫には、図面、届出書類等の図書を保管する。

⑪　更衣室(131人)　110㎡

フロア毎に人数に対応したスペースを配置する。

⑫　湯沸室は、フロア毎に適当なスペースを配置する。

⑬　トイレは、フロア毎に人数に対応したスペースを配置する。なお、１階部分には、多目的トイレを配置する。

⑭　１階階段下に、倉庫を配置する。

⑮　１階部分については、出入口を含めて、車椅子使用者が移動可能とする。

Ｃ　平面図を作成する際、柱、ブレース等構造上必要なものを表示する。

Ｄ　計画通知申請上、大学（事務所）として申請する。

２　資料及びコメントの提供方法　上記１⑵の物品に関する一般的な参考資料及び同⑸の要求要件等に関するコメント並びに提供可能なライブラリーに関する資料等の提供を招請する。

⑴　資料等の提供期限　平成26年９月１日17時00分（郵送の場合は必着のこと。）

⑵　提供先　〒305―8577 つくば市天王台１丁目１番地の１　国立大学法人筑波大学財務部契約課副課長　古谷　一之　電話029―853―2168

３　説明書の交付　本公表に基づき応募する供給者に対して導入説明書を交付する。

⑴　交付期間　平成26年８月１日から平成26年９月１日まで。

⑵　交付場所　上記２⑵に同じ。

４　説明会の開催　本公表に基づく導入説明会を開催する。

⑴　開催日時　平成26年８月７日14時00分

⑵　開催場所　国立大学法人筑波大学財務部入札室

５　その他　この導入計画の詳細は導入説明書による。なお、本公表内容は予定であり、変更することがあり得る。

６　Summary

⑴　Classification of the products to be procured : 26

⑵　Nature and quantity of the products to be rent : Prefabrication lease for the University of Tsukuba Administration Center Annex (provisional name) 1 Set

⑶　Type of the procurement : Rent

⑷　Basic requirements of the procurement :

A　This project aims to effectively relocate (centralize) human resources and secure additional workspace to counter the narrowing of office space at the Administration Center and improve its operations and crisis management system.

B　Administration Center Annex (provisional name)

a　Construction : prefabrication with light gauge steel

b　Number of floors : 2

c　Scale : total floor area would remain within 2000 ㎡

d　Rooms will be laid out as indicated below.

The number in parenthesis that follows the room name indicates its capacity. The floor area figures are an estimate provided for reference purposes. All rooms will be arranged to maximize that number.

①　New General Administration Center 1 (offices) (12) 53 ㎡

②　New General Administration Center 2 (printing room) 53 ㎡

The abovementioned Center 1 and 2 will be adjoined and a door will be installed between them to facilitate movement. The layout of the rooms will not obstruct employees in wheelchairs.

③　New General Administration Center 3 (contract services) (57) 250 ㎡

④　New General Administration Center (storeroom) 30 ㎡

⑤　Meeting Room 1 (16) 53 ㎡

⑥　Meeting Room 2 (16) 53 ㎡

⑦　Meeting Room 3 (16) 53 ㎡

⑧　Meeting Room 4 (16) 53 ㎡

Meeting Room 1 will serve as a crisis management center during times of emergency, and therefore will require equipment for telecommunication, Internet access, and emergency power supply. At least 3 of the meeting rooms will be constructed conjointly with movable partitions between them.

⑨　Department of Facilities (office) (62) 690 ㎡

The layout may be changed from 1 room to 2 or 3 rooms.

⑩　Department of Facilities (storeroom) 90 ㎡

The storeroom will hold blueprints and other documents.

⑪　Locker room (131) 110 ㎡

The final floor area will depend on the number of staff on each floor.

⑫　A hot-water service room will be placed in a suitable space on each floor.

⑬　Restrooms will be placed on each floor according to the number of staff. A multipurpose toilet unit will be placed on 1F.

⑭　A storeroom will be located under the staircase on 1F.

⑮　The first floor, including all entrances and exits, will be constructed in a way as to facilitate movement for people in wheelchairs.

C　When creating a floor plan, it is necessary to indicate pillars, braces, and other structural objects.

D　This project will be applied for as a university office space.